

Westport Portable Project Master Schedule

| ID | Task Name | Duration | Start | Finish |
|----|---|----------------|---------------------|--------------------|
| 1 | <i>Tasks and durations on this schedule are subject to change</i> | | | |
| 2 | Westport Portable Project Schedule | 195 days | Mon 12/17/18 | Fri 9/13/19 |
| 3 | BOE K-6 Model Approval | 1 day | Mon 12/17/18 | Mon 12/17/18 |
| 4 | Budget Formulation | 24 days | Tue 12/18/18 | Fri 1/18/19 |
| 5 | Concept | 15 days | Tue 12/18/18 | Mon 1/7/19 |
| 6 | Meeting w/Town Department Heads | | | |
| 7 | Hard Cost | 8 days | Mon 1/7/19 | Wed 1/16/19 |
| 8 | Soft Cost | 3 days | Wed 1/16/19 | Fri 1/18/19 |
| 9 | Budget Complete | 1 day | Fri 1/18/19 | Fri 1/18/19 |
| 10 | Preliminary Meeting w/OSCG | | | |
| 11 | BOE Meeting Project Update | 1 day | Mon 1/21/19 | Mon 1/21/19 |
| 12 | OPM RFP (OSCG Risk) | 15 days | Tue 1/22/19 | Mon 2/11/19 |
| 13 | Advertise RFQ/P | | | |
| 14 | Award Contract | | | |
| 15 | ARCH RFP (OSCG Risk) | 15 days | Tue 1/22/19 | Mon 2/11/19 |
| 16 | Advertise RFQ/P | | | |
| 17 | Award Contracts | | | |
| 18 | OSCG Grant Process | 50 days | Tue 1/22/19 | Mon 4/1/19 |
| 19 | OSCG Resolutions | 5 days | Tue 1/22/19 | Mon 1/28/19 |
| 20 | OSCG Grant Application Process | 32 days | Mon 1/28/19 | Tue 3/12/19 |
| 21 | SCG049 | 24 days | Mon 1/28/19 | Thu 2/28/19 |
| 22 | BOE/Superintendent Paperwork | | | |
| 23 | SCG042 | 30 days | Mon 1/28/19 | Mon 3/11/19 |
| 24 | Arch/Building Committee Chair/AHJ's | | | |
| 25 | OSCG Plan Completion Review | 1 day | Tue 3/12/19 | Tue 3/12/19 |
| 26 | State approval letter to go out to bid | 1 day | Mon 3/18/19 | Mon 3/18/19 |
| 27 | Contractor Bidding Process | 20 days | Tue 3/19/19 | Mon 4/15/19 |
| 28 | Advertise | | | |
| 29 | Mandatory Site Visits | | | |
| 30 | Prebid RFI Process | | | |
| 31 | Bid Opening | | | |
| 32 | OPM/Arch Vetting and Scope Review | | | |
| 33 | Award/Contracts | 1 day | Tue 4/30/19 | Tue 4/30/19 |
| 34 | Construction | 98 days | Wed 5/1/19 | Fri 9/13/19 |
| 35 | OAC Kickoff | 1 day | Wed 5/1/19 | Wed 5/1/19 |
| 36 | Submittal Process/Permitting | 15 days | Wed 5/1/19 | Tue 5/21/19 |
| 37 | Fabrication of Portables | 40 days | Wed 5/22/19 | Tue 7/16/19 |
| 38 | Delivery Installations | 23 days | Wed 7/17/19 | Fri 8/16/19 |
| 39 | Project Closeout | 20 days | Mon 8/19/19 | Fri 9/13/19 |